

ID	Task Name	Duration	Start	Finish	2013		2014					2015					H																		
					Half 1	Half 2	Half 1	Half 2	Half 1	Half 2	Half 1	Half 2																							
					O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J			
0	SRO PROJECT	799 days	Fri 05/10/12	Tue 26/01/16																															
1																																			
2	Project Agreement Preferred Proponent	1 day	Fri 05/10/12	Fri 05/10/12																															
3	Project Co Lease agreement signed	1 day	Wed 12/12/12	Wed 12/12/12																															
4	Project Agreement signed	0 days	Fri 14/12/12	Fri 14/12/12																															
5																																			
6	Equipment Procurement (for all sites)	103 days	Mon 17/12/12	Mon 27/05/13																															
7	Laundry room equipment notification to Housi	40 days	Thu 21/02/13	Mon 22/04/13																															
8	Storage room	60 days	Fri 25/01/13	Wed 24/04/13																															
9	Residential room	60 days	Wed 27/02/13	Mon 27/05/13																															
10	Amenity Space	85 days	Mon 17/12/12	Tue 30/04/13																															
11	Amenity Space tender document	5 days	Mon 17/12/12	Wed 02/01/13																															
12	Consultation with Authority	1 day	Thu 03/01/13	Thu 03/01/13																															
13	Authority Submittal Review	15 days	Fri 04/01/13	Thu 24/01/13																															
14	Approval from Authority to Implement eq	1 day	Fri 25/01/13	Fri 25/01/13																															
15	Amenity Space	60 days	Thu 31/01/13	Tue 30/04/13																															
16	Common Kitchen equipment	85 days	Mon 17/12/12	Tue 30/04/13																															
17	Common Kitchen equipment tender docu	5 days	Mon 17/12/12	Wed 02/01/13																															
18	Consultation with Authority	1 day	Thu 03/01/13	Thu 03/01/13																															
19	Authority Submittal Review	15 days	Fri 04/01/13	Thu 24/01/13																															
20	Approval from Authority to Implement eq	1 day	Fri 25/01/13	Fri 25/01/13																															
21	Common Kitchen equipment	60 days	Thu 31/01/13	Tue 30/04/13																															
22	UPS (Marble Arch)	1 day	Mon 14/01/13	Mon 14/01/13																															
23	UPS (Washington)	1 day	Wed 20/03/13	Wed 20/03/13																															
24																																			
25	Marble Arch	503 days	Tue 09/10/12	Tue 28/10/14																															
26	Marble Arch Design	85 days	Tue 09/10/12	Fri 15/02/13																															
27	Building Design - GMA	29 days	Tue 09/10/12	Fri 16/11/12																															
28	Submittal Schedule	40 days	Fri 19/10/12	Thu 13/12/12																															
29	Informal meeting with user groups	1 day	Fri 19/10/12	Fri 19/10/12																															
30	Draft submittal to the Authority	1 day	Mon 05/11/12	Mon 05/11/12																															
31	User Consultation Group meeting	1 day	Tue 13/11/12	Tue 13/11/12																															
32	Minutes distributed to all parties	3 days	Wed 14/11/12	Fri 16/11/12																															
33	Authority Feedback	5 days	Wed 14/11/12	Tue 20/11/12																															
34	Formal Submittal to Authority	1 day	Wed 28/11/12	Wed 28/11/12																															
35	Authority Submittal Review	10 days	Thu 29/11/12	Wed 12/12/12																															
36	Approval from Authority to Implemer	1 day	Thu 13/12/12	Thu 13/12/12																															
37	City Process	76 days	Mon 22/10/12	Fri 15/02/13																															
38	Proceed to Demo permit process wi	5 days	Mon 22/10/12	Fri 26/10/12																															
39	Proceed to BP revision process with	19 days	Mon 19/11/12	Thu 13/12/12																															
40	Demo permit issued	1 day	Mon 29/10/12	Mon 29/10/12																															
41	BP issued (ground and basement)	1 day	Fri 14/12/12	Fri 14/12/12																															
42	DE Submission	50 days	Fri 23/11/12	Wed 13/02/13																															
43	DE Permit issued	1 day	Thu 14/02/13	Thu 14/02/13																															
44	BP submission	23 days	Mon 14/01/13	Thu 14/02/13																															
45	BP issued (2-3 floor)	1 day	Fri 15/02/13	Fri 15/02/13																															
46	BP issued (4-5 floor)	1 day	Fri 15/02/13	Fri 15/02/13																															
47	BP issued (6-7 floor)	1 day	Fri 15/02/13	Fri 15/02/13																															
48	BP issued (exterior work)	1 day	Fri 15/02/13	Fri 15/02/13																															
49																																			
50	Marble Arch Implementation	489 days	Mon 29/10/12	Tue 28/10/14																															
51	Resident Move-out (partial decant)	303 days	Wed 12/12/12	Mon 17/03/14																															
52	Commercial Space (Decant) notifica	1 day	Thu 13/12/12	Thu 13/12/12																															
53	Commercial Space vacated	1 day	Wed 17/07/13	Wed 17/07/13																															
54	Decanting notices issued	1 day	Wed 12/12/12	Wed 12/12/12																															
55	Decanting of units (2nd and 3rd floor	1 day	Mon 01/04/13	Mon 01/04/13																															
56	Decanting notices issued	1 day	Fri 01/03/13	Fri 01/03/13																															
57	Decanting of units (4th floor)	1 day	Mon 15/07/13	Mon 15/07/13																															
58	Decanting notices issued	1 day	Fri 24/05/13	Fri 24/05/13																															
59	Decanting of units (5th floor)	1 day	Tue 01/10/13	Tue 01/10/13																															
60	Decanting notices issued	1 day	Thu 01/08/13	Thu 01/08/13																															
61	Decanting of units (6th floor)	1 day	Wed 18/12/13	Wed 18/12/13																															
62	Decanting notices issued	1 day	Thu 31/10/13	Thu 31/10/13																															
63	Decanting of units (7th floor)	1 day	Mon 17/03/14	Mon 17/03/14																															
64																																			
65	Mock up Submittal Schedule	120 days	Fri 02/11/12	Fri 03/05/13																															
66	Structural	30 days	Wed 02/01/13	Wed 13/02/13																															
67	Construct mock ups - Structura	10 days	Wed 02/01/13	Tue 15/01/13																															
68	Mock up review	2 days	Wed 16/01/13	Thu 17/01/13																															
69	Formal Submittal to Authority	1 day	Mon 21/01/13	Mon 21/01/13																															
70	Authority Submittal Review	15 days	Tue 22/01/13	Tue 12/02/13																															
71	Approval from Authority to Impl	1 day	Wed 13/02/13	Wed 13/02/13																															
72	Roofing	41 days	Fri 30/11/12	Wed 06/02/13																															
73	Construct mock ups - Roofing	20 days	Fri 30/11/12	Tue 08/01/13																															
74	Mock up review	3 days	Wed 09/01/13	Fri 11/01/13																															
75	Formal Submittal to Authority	1 day	Tue 15/01/13	Tue 15/01/13																															
76	Authority Submittal Review	15 days	Wed 16/01/13	Tue 05/02/13																															
77	Approval from Authority to Impl	1 day	Wed 06/02/13	Wed 06/02/13																															
78	Heritage	43 days	Fri 02/11/12	Fri 11/01/13																															
79	Construct mock ups - Heritage	20 days	Fri 02/11/12	Thu 29/11/12																															
80	Mock up review	5 days	Fri 30/11/12	Thu 06/12/12																															
81	Formal Submittal to Authority	1 day	Mon 10/12/12	Mon 10/12/12																															
82	Authority Submittal Review	15 days	Tue 11/12/12	Thu 10/01/13																															
83	Approval from Authority to Impl	1 day	Fri 11/01/13	Fri 11/01/13																															
84	Windows	36 days	Thu 14/02/13	Thu 04/04/13																															
85	Construct mock ups - Windows	15 days	Thu 14/02/13	Wed 06/03/13																															
86	Mock up review	3 days	Thu 07/03/13	Mon 11/03/13																															
87	Formal Submittal to Authority	1 day	Wed 13/03/13	Wed 13/03/13																															
88	Authority Submittal Review	15 days	Thu 14/03/13	Wed 03/04/13																															
89	Approval from Authority to Impl	1 day	Thu 04/04/13	Thu 04/04/13																															
90	Residential Room	25 days	Thu 28/03/13	Fri 03/05/13																															
91	Construct mock ups - Residenti	5 days	Thu 28/03/13	Wed 03/04/13																															
92	Mock up review	2 days	Thu 04/04/13	Tue 09/04/13																															
93	Formal Submittal to Authority	1 day	Thu 11/04/13	Thu 11/04/13																															
94	Authority Submittal Review	15 days	Fri 12/04/13	Thu 02/05/13																															
95	Approval from Authority to Impl	1 day	Fri 03/05/13	Fri 03/05/13																															
96	Bed Bug Sauna	25 days	Fri 22/02/13	Thu 28/03/13																															
97	Construct mock ups - Bed Bug	5 days	Fri 22/02/13	Thu 28/02/13																															
98	Mock up review	2 days	Fri 01/03/13	Mon 04/03/13																															
99	Formal Submittal to Authority	1 day	Wed 06/03/13	Wed 06/03/13																															
100	Authority Submittal Review	15 days	Thu 07/03/13	Wed 27/03/13																															
101	Approval from Authority to Impl	1 day	Thu 28/03/13	Thu 28/03/13																															
102	Construction	488 days	Mon 29/10/12	Mon 27/10/14																															
103	Early works	40 days	Mon 29/10/12	Wed 02/01/13																															

Project: SRO PROJECT
Date: Mon 10/12/12

Task Progress Summary External Tasks Deadline

Split Milestone Project Summary External Milestone

